

# FFY 2025 - 2029 STP - Shared Fund Active Program Status Report: June 2025

## FFY 2025

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
08-20-0022	Bicycle and Pedestrian Overpass over IL 83	Elmhurst	DuPage Countil	\$63,414	Local, ITEP	\$235,854	\$299,268	21%	\$3,371,700	n/a	9/30/2024	ENG2	2/2025	\$63,414		Design approval received 4/9/2024; Agreements submitted 6/2024. Eng 2 funding went into advance construction 02/2025.	6/30/2025	Design approval received 4/9/2024; Agreements submitted 6/2024. Eng 2 funding went into advance construction 02/2025.	3/31/2025
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	\$20,134,341	Local/ICC	\$3,751,493	\$40,962,886	80%	\$46,086,286	100%	9/30/2024	CON/CE	4/2025	\$20,134,341	\$4,871,631	Was on 04/2025 letting.	06/20/2025	Final agreements to be executed for 4/2025 letting.	3/7/2025
01-12-0013	LaSalle Street Bridge and Viaduct over Chicago River	CDOT	CDOT	\$32,581,114	SOCC	\$9,800,000	\$42,381,114	80%	\$52,000,000	n/a	9/30/2024	CON/CE	11/2025	\$0		Final plans anticipated 7/2025 for a 11/2025 target letting.	6/20/2025	Final plans anticipated 2/2025 for a 4/2025 target letting.	3/21/2025

Planned Use of Redistribution																			
01-12-0013	LaSalle Street Bridge and Viaduct over Chicago River	CDOT	CDOT	\$11,418,886	SOCC	\$9,800,000	\$21,218,886	80%	\$52,000,000	n/a	9/30/2024	CON/CE	11/2025	\$0		Final plans anticipated 7/2025 for a 11/2025 target letting.	6/20/2025	Final plans anticipated 2/2025 for a 4/2025 target letting.	3/21/2025
07-19-0009	Cottage Grove Avenue grade separation (CREATE GS23a)	Cook DOTH	Cook DOTH	\$2,000,000	TDCH	\$400,000	\$2,000,000	100%	\$59,000,000	n/a	3/31/2024	ENG1	6/2025	\$0		No change. Consultant selected 3/17/2024. Kick-off held 5/23/2024. Proceeding with Section 1440 approval.	6/26/2025	No change. Consultant selected 3/17/2024. Kick-off held 5/23/2024. Proceeding with Section 1440 approval.	3/17/2025
07-21-0008	Dixie Highway Corridor Improvement Project: 138th St to 159th St	Harvey	South Council	\$1,432,466	TDCH	\$286,493	\$1,432,466	100%	\$36,398,141	n/a	9/30/2025	ENG1	7/2025	\$0		Phase 1 QBS anticipated to begin 4/2025. Sponsor reported anticipated agreement approval 7/2025 however staff anticipates approval in 3/2026.	6/30/2025	Phase 1 QBS anticipated to begin 4/2025. Sponsor reported anticipated agreement approval 7/2025 however staff anticipates approval in 3/2026.	3/31/2025
09-21-0019	Randall Rd @ IL 72	Kane DOT	Kane/Kendall Council	\$2,726,100	STP-L, Local	\$4,688,185	\$7,414,285	50%	\$9,499,041	100%	9/30/2027	CON	9/2025	\$0		No change. Pre-final plans submitted 11/2024 and ROW certification anticipated 8/2025 for 9/2025 target letting.	6/26/2025	Pre-final plans submitted 11/2024 and ROW certification anticipated 8/2025 for 9/2025 target letting.	3/31/2025
09-20-0082	Sullivan Road Widening/Resurfacing and Traffic Signal Modernization from Edgelawn Drive to Golden Oaks Parkway	Aurora	Kane/Kendall Council	\$1,029,780	Local, STP-L	\$3,549,121	\$4,578,901	22%	\$5,770,787	20%	9/30/2025	C/CE	9/2025	\$0		Final plans submitted 9/30/24. ROW certification anticipated 9/2025 for 11/2025 target letting.	6/30/2025	Final plans submitted 9/30/24. ROW certification anticipated 6/2025 for 8/2025 target letting.	3/31/2025
07-94-0027	Joe Orr Rd Extension	Cook DOTH	South Council	\$2,500,000	Local	\$10,879,808	\$13,379,808	20%	\$13,379,808	n/a	3/17/2023	CON	9/2025	\$0		Targeting 09/2025 letting	6/30/2025	Targeting 09/2025 letting	3/11/2025
08-20-0022	Bicycle and Pedestrian Overpass over IL 83	Elmhurst	DuPage Countil	\$214,986	Local	\$133,014	\$348,000	62%	\$3,371,700	n/a	9/30/2025	CE	9/2025	\$0		Design approval received 4/9/2024; final PS&E submitted 6/2025 for a 9/2025 letting.	6/30/2025	Design approval received 4/9/2024; Pre-finals anticipated 4/2025 for a 9/2025 letting.	3/31/2025
07-23-0010	150th St Complete Street Project: Dixie Hwy to Halsted St.	Harvey	South Council	\$879,223	TDCH	\$175,845	\$879,223	100%	\$23,914,865	0%	9/30/2025	ENG1	9/2025	\$0		Sponsor reported anticipated agreement approval 9/2025 however staff anticipates approval in 1/2026.	6/30/2025	Phase 1 QBS anticipated to begin 1/2025. Sponsor reported anticipated agreement approval 9/2025 however staff anticipates approval in 1/2026.	3/31/2025
05-16-0001	16th Street Traffic Improvements	Berwyn	Central Council	\$2,197,468	Local, STP-L	\$2,935,617	\$5,133,085	43%	\$6,200,510	n/a	9/30/2025	CON	11/2025	\$0		Pre-final plans targeting 6/2025 for a 11/2025 letting.	6/30/2025	Pre-final plans targeting 6/2025 for a 11/2025 letting.	3/31/2025
04-06-0021	IL 171 1st Avenue at UP RR Geneva Subdivision (CREATE GS-12 - NAT_NBR 173996K)	Cook DOTH	Cook DOTH	\$3,500,000	TDCH	\$700,000	\$3,500,000	100%	\$101,500,000	0%	9/30/2025	ENG1	11/2026	\$0		Reprogramming needed. Change in approved agreements from 11/2025 to 11/2026. QBS closed 5/2024; consultant selection expected 10/2025.	6/30/2025	Reprogramming needed. Change in approved agreements from 11/2025 to 11/2026. QBS closed 5/2024; consultant selection expected 9/2025.	3/24/2025
03-14-0010	U.S. Route 14 Grade Separation at the Canadian National Railway -- Barrington	Barrington	Northwest Council	\$766,545	Local, State	\$191,636	\$5,045,290	67%	\$100,400,714	100%	9/30/2024	ENG2	Supp	\$0		No change. Final PS&E submitted 3/5/24. ROW certification reached in 8/2024. Project let in 9/2024.	6/23/2025	No change. Final PS&E submitted 3/5/24. ROW certification reached in 8/2024. Project let in 9/2024.	3/25/2025
03-09-0073	Irving Park Road at Bartlett Road	Streamwood	Northwest Council	\$29,520	State	\$7,380	\$136,799	80%	\$4,887,000	n/a	3/31/2024	ENG2	Supp	\$0		Project under construction	6/30/2025	Project under construction	3/21/2025
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	\$4,871,631	Local/ICC	\$1,217,908	\$40,962,886	80%	\$46,086,286	100%	9/30/2024	CON/CE	Supp	\$0		Was on 04/2025 letting.	06/20/2025	Final agreements to be executed for 4/2025 letting.	3/7/2025
09-11-0025	Prairie Street Improvements - Wilson Street to Pine Street (Stage 2)	Batavia	Kane/Kendall Council	\$1,718,377	Local	\$439,368	\$4,382,628	70%	\$4,862,239	n/a	1/17/2024	CON	Supp	\$0		Construction is underway. Staff approved supplemental increase 11/8/2024.	6/25/2025	Construction is underway. Staff approved supplemental increase 11/8/2024.	3/31/2025
03-21-0003	IL 59 Bicycle and Pedestrian Overpass	Streamwood	Northwest Council	\$3,586,750	Local, TAP-L, ITEP	\$896,688	\$10,785,770	80%	\$11,988,352	n/a	1/25/2024	CON	Supp	\$482,855	\$0	Let 1/2024; Increase request approved for FFY 2025 with project hitting 75% expenditures.	6/19/2025	Let 1/2024; Increase request conditionally approved for FFY 2025, to be resubmitted and processed when 75% of already obligated funds are expended. As of 05/07/2025, obligated funds are 32% expended.	3/10/2025

## FFY 2026

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-12-0015	Grand Avenue Bridge over North Branch of the Chicago River	CDOT	CDOT	\$17,600,000	STP-L, Local	\$16,900,000	\$34,500,000	51%	\$37,989,115	n/a	9/30/2026	CON	4/2026	\$0		Pre-final plans anticipated 1/2026 for a 4/2026 target letting.	6/21/2025	Pre-final plans anticipated 9/2025 for a 1/2026 target letting.	3/21/2025
07-23-0023	Steger Road from Halsted Street to Union Avenue	Steger	South Council	\$376,000	TDCH	\$94,000	\$376,000	100%	\$6,204,000	0%	9/30/2026	ENG1	12/2025	\$0		QBS anticipated 6/2025 with agreement approval anticipated 12/2025.	6/30/2025	QBS anticipated 6/2025 with agreement approval anticipated 12/2025.	4/1/2025
09-20-0084	Galena Boulevard Resurfacing and Traffic Signal Modernization from Constitution Drive to Locust Street	Aurora	Kane/Kendall Council	\$444,314	STP-L, Local	\$8,224,986	\$8,669,300	5%	\$10,940,987	0%	9/30/2026	CON	6/2026	\$0		Phase 2 kick-off anticipated 12/2025; Pre-final plans anticipated 5/2026 for a 11/2026 target letting.	6/30/2025	Phase 2 kick-off anticipated 6/2025; Pre-final plans anticipated 12/2025 for a 6/2026 target letting.	3/22/2025
03-23-0036	Melas-Meadows Pedestrian Bridge	Mount Prospect	Northwest Council	\$2,033,824	Local, ITEP, CPF	\$4,310,086	\$6,343,910	32%	\$8,004,738	100%	9/30/2026	CON	1/2026	\$0		Phase 2 kick-off held 5/2024; Pre-final plans anticipated 4/2025 for a 1/2026 target letting.	6/30/2025	No change. Phase 2 kick-off held 5/2024; Pre-final plans anticipated 4/2025 for a 11/2025 target letting.	3/28/2025
07-21-0007	Ashland Ave Complet Streets Road Modernization (120th St to Thornton Rd)	Calumet Park	South Council	\$500,000	TDCH	\$100,000	\$500,000	100%	\$7,771,551	n/a	9/30/2026	ENG1	2/2026	\$0		QBS selection now anticipated for 09/2025.	6/19/2025	Phase 1 consultant selection anticipated 6/2025.	3/11/2025



## FFY 2025 - 2029 STP - Shared Fund Active Program Status Report: June 2025

06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	\$3,280,570	Local, STP-L, Econ Dev	\$5,819,430	\$9,100,000	36%	\$11,815,000	n/a	9/30/2026	CON	3/2026	\$0	No change. Phase 2 kick-off held 10/2024. Pre-final plans anticipated 9/2025 and ROW certification anticipated 1/2026 for an 3/2026 target letting.	6/12/2025	No change. Phase 2 kick-off held 10/2024. Pre-final plans anticipated 9/2025 and ROW certification anticipated 1/2026 for an 3/2026 target letting.	3/11/2025
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	\$825,000	Local, STP-L, Econ Dev	\$540,000	\$1,365,000	60%	\$11,815,000	n/a	9/30/2026	CE	3/2026	\$0	No change. Phase 2 kick-off held 10/2024. Pre-final plans anticipated 9/2025 and ROW certification anticipated 1/2026 for an 3/2026 target letting.	6/12/2025	No change. Phase 2 kick-off held 10/2024. Pre-final plans anticipated 9/2025 and ROW certification anticipated 1/2026 for an 3/2026 target letting.	3/11/2025
10-23-0010	Village of Lake Bluff- Green Bay Road Reconstruction	Lake Bluff	Lake Council	\$3,909,760	Local	\$977,440	\$4,887,200	80%	\$5,189,400	100%	9/30/2026	C/CE	1/2026	\$0	Pre-final plans anticipated 7/2025 for an 1/2026 target letting.	6/27/2025	No change; Pre-final plans anticipated 5/2025 for an 11/2025 target letting.	3/31/2025
10-17-0016	Everett Road at Waukegan Road Intersection Improvement	Lake Forest	Lake Council	\$875,440	Local	\$218,860	\$1,094,300	80%	\$531,616	100%	9/30/2026	ROW	2/2026	\$0	No change. Final PS&E anticipated 10/2027; ROW funding agreement anticipated 2/2026.	6/25/2025	No change. Final PS&E anticipated 10/2027; ROW funding agreement anticipated 2/2026.	3/27/2025
08-00-0009	IL 53 from S of IL 56 Butterfield Rd to Park Blvd	DuPage DOT	IDOT	\$1,840,800	State	\$460,200	\$4,212,000	44%	\$44,141,000	100%	9/30/2026	ENG2	11/2026	\$0	No change. Initial phase 2 kick-off held 6/12/13; Pre-final plans anticipated 5/2026 for 11/2026 target letting	6/3/2025	No change. Initial phase 2 kick-off held 6/12/13; Pre-final plans anticipated 5/2026 for 11/2026 target letting	4/9/2025

### FFY 2027

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
03-23-0017	Wheeling Road from IL 68 (Dundee Rd) to Palatine Rd	Wheeling	Northwest Council	\$1,015,248	Local	\$507,977	\$1,523,225	67%	\$22,217,789	100%	9/30/2027	CON	1/2026	\$0		Design approval received 1/2023; pre-final plans targeting 7/2026; ROW initiation started 7/2024 for 11/2026 certification and 1/2027 letting.	6/23/2025	Design approval received 1/2023; pre-final plans targeting 8/2026; ROW initiation started 7/2024 for 11/2026 certification and 1/2027 letting.	3/20/2025
08-00-0009	IL 53 from S of IL 56 Butterfield Rd to Park Blvd	DuPage DOT	IDOT	\$2,035,200	State	\$505,800	\$6,678,000	30%	\$44,141,000	100%	9/30/2027	ROW	1/2026	\$0		No change. Initial phase 2 kick-off held 6/12/13; Pre-final plans anticipated 5/2026 for 11/2026 target letting	6/3/2025	No change. Initial phase 2 kick-off held 6/12/13; Pre-final plans anticipated 5/2026 for 11/2026 target letting	4/9/2025
05-22-0016	Village of Summit Watermain and Street Light Replacement to be constructed with IL 43 (Harlem Avenue) at 65th Street / BRC RR (RSP 109   TIP ID 01-06-0052)	Summit	Central Council	\$3,097,600	STP-L, Local	\$1,434,400	\$4,532,000	68%	\$4,532,000	100%	9/30/2027	CON	11/2026	\$0		Pre-final plans submitted 03/2025. Final plans (by IDOT) targeting 7/2025 for a 11/2026 target letting.	6/30/2025	No change. Final plans (by IDOT) targeting 7/2025 for a 11/2026 target letting.	3/31/2025
01-23-0007	18th Street Viaduct: Wentworth to East Side of Chicago River	CDOT	CDOT	\$20,000,000	Local, SOCC	\$7,816,000	\$27,816,000	72%	\$30,816,000	0%	9/30/2027	CON	10/2026	\$0		PDR submitted 3/2025; Pre-final plans anticipated 9/2025 for a Q4 2026 target letting.	6/30/2025	PDR submitted 3/2025; Pre-final plans anticipated 9/2025 for a Q4 2026 target letting.	3/31/2025
09-21-0005	Randall Rd @ Big Timber Rd	Kane DOT	Kane/Kendall Council	\$3,353,670	STP-L, Local	\$4,311,183	\$7,664,853	44%	\$9,373,312	100%	9/30/2027	CON	6/2026	\$0		Pre-final plans anticipated 3/2026 and ROW certification anticipated 4/2026 for 6/2026 target letting.	6/30/2025	No change; Pre-final plans anticipated 8/2026 and ROW certification anticipated 11/2026 for 1/2027 target letting.	3/31/2025

### FFY 2028

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
07-20-0048	Dolton Road/State Street Improvements from I-94 to State Line Road	Calumet City	South Council	\$12,780,770	Local, STP-L, TDCH	\$5,681,996	\$18,462,766	85%	\$19,559,766	50%	9/30/2028	CON	11/2026	\$0		Not submitted. Design Approval received 9/6/2024; Pre-final plans anticipated 3/2026 for an 11/2026 target letting.		No change. Design Approval received 9/6/2024; Pre-final plans anticipated 3/2026 for an 11/2026 target letting.	3/31/2025
01-22-0043	Ogden Avenue from Pulaski to Roosevelt (Kedzie to Roosevelt section)	CDOT	CDOT	\$20,000,000	SOCC, Local	\$30,000,000	\$50,000,000	40%	\$111,150,000	0%	9/30/2028	CON	5/2028	\$0		No change. Design approval anticipated 6/2026; Final plans anticipated 3/2027 for a 9/2027 target letting.	6/23/2025	Design approval anticipated 6/2026; Final plans anticipated 3/2027 for a 9/2027 target letting.	3/26/2025